

Look Ahead View for October 9th, 2018

School Building Progress

Progress on the site is steady and we are still working toward being able to close the building up by November so that winter work can be done. There are new pictures of the exterior masonry work with the new colored exterior walls. That work will be ongoing. The standing seam roof will start next week.

Interior work continues with electrical, plumbing, HVAC, fire protection, waterproofing and utilities. Drywall has been going up for the last month and will continue. On average, there are 60 to 70 people a day working on site. We are now at 41% completion and we expect the Certificate of Completion by the end of school in June, 2019. We are still on schedule and on budget.

Pictures of work progress follow. The blue-colored exterior Air Vapor Barrier is waterproofing in the picture below and will be covered by masonry.

Masonry on the West Side of C Wing	Drywall in C Wing Classroom
	
Air Vapor Barrier on the East Side of A Wing	Retaining Wall on the South Side
	

Look Ahead View for October 9th, 2018



More Information

For more information about the New Elementary School project, follow us on:

www.Millis.Org Look on the front page under News and Notices for the current Look Ahead View and under Boards and Committees for the Elementary School Building Committee page to find prior Look Ahead Views.

www.Facebook.com/MillisSchoolProject/ Look for current posts about the project.

www.MillisMedia.org Look under Videos for recordings of the Elementary School Building Committee meetings and other relevant events.

The Elementary School Building Committee