

## Look Ahead View for February 19<sup>th</sup>, 2018

### Foundations Starting

The site work has progressed around the footprint of the building and, excavation for the foundations started. The foundation for the first wing of the new school building began last week. Other wings will be done in succession.



Trucks will be delivering steel and rebar this week. Footings will be poured. Forms and rebar for the foundations will start this week as well. Pictures show rebar and forms delivery and excavation for the foundation start.

These are major milestones in the progression and schedule of the work. We remain on schedule and are making the best use of the winter conditions.

### Site Work

The first phase of the stormwater retention work (near the old tennis and basketball courts) has been completed.

## Look Ahead View for February 19<sup>th</sup>, 2018

### Guaranteed Maximum Price (GMP)

The last pricing component, the filed sub-bids, needed to establish the Guaranteed Maximum Price by Agostini-Bacon Construction (the General Contractor), is complete and a draft of the GMP is under review by the ESBC at their meeting on Thursday, February 22. If approved, it will be presented to the Board of Selectmen on Monday, February 26<sup>th</sup> for their approval.

### Construction Sign

The sign is up near the fence at the corner of Park and Monroe Streets. Take a look at it.



### Tree Update

An arborist has been to the site to work on the oak and pine trees that are in protected areas. Pruning of the trees was done and cables were installed to protect the branches of the oak tree. Once the ground has thawed, the arborist will return in the spring to do deep root fertilizing.



## **Look Ahead View** for February 19<sup>th</sup>, 2018

### **Security Cameras**

Security cameras have been installed on each end of the site to make sure it remains safe throughout the construction. In addition, these cameras will document the progression of the work, until completion.

### **More Information**

For more information about the New Elementary School project, follow us on:

[www.Millis.Org](http://www.Millis.Org) Look on the front page under News and Notices for the current Look Ahead View and under Boards and Committees for the Elementary School Building Committee page to find prior Look Ahead Views.

[www.Facebook.com/MillisSchoolProject/](https://www.Facebook.com/MillisSchoolProject/) Look for current posts about the project.

[www.MillisMedia.org](http://www.MillisMedia.org) Look under Videos for recordings of the Elementary School Building Committee meetings and other relevant events.

### **The Elementary School Building Committee**